

INSPECTION AND TEST PLAN — RENDER AND EXTERNAL FINISHES

PLAN — ONE PER PACKAGE

Background accepted, beads and mesh before the base coat, sample panel first, fire barriers before EWI is coated

KD-ITP-RN-030 Rev A0

An inspection and test plan is the list of what will be inspected or tested at each stage of this package, against what acceptance criterion and how often, who holds the work, witnesses it, keeps it under surveillance or reviews the record, and which record proves it. On a render package the background is the hold, then the beads and mesh before the base coat, and on external wall insulation the fire barriers are photographed before any coat covers them; the sample panel is accepted before the first elevation. The stages below are the ones the area checklists cover, so the R column points to a sheet that exists — the KD-QA sheets are the records; the package cover sheet KD-QA-SYS-001 is the cover the client signs with the register of sheets raised under it; this is the plan behind both. Where this plan exists, section 3 of KD-QA-SYS-001 (and of KD-QA-PD-100 for decoration) is completed as "see this plan" and the letters are agreed here, so nothing is agreed twice. Nothing on this sheet is an acceptance value: the specification reference and the criterion are written in from the specification, and H, W, S and R are agreed with the client before the first stage starts. A failed hold raises KD-QA-SYS-007 and the line stays open until it is re-inspected.

1 PACKAGE

PROJECT / SITE REF		SITE		DATE		PACKAGE / SUBCONTRACTOR		PLAN PREPARED BY			
SPECIFICATION, DRAWINGS AND REVISIONS THIS PACKAGE IS BUILT TO				PRINCIPAL CONTRACTOR'S REVIEWER		CLIENT'S REPRESENTATIVE		NOTICE FOR H AND W POINTS		PLAN REV	

2 THE PLAN — ONE LINE PER STAGE, IN THE ORDER THE WORK IS BUILT

H hold — work stops until released · W witness — notice given, work proceeds if they do not attend · S surveillance — checked without stopping the work · R review of the record only. One letter per party per line; a blank means that party takes no part in the stage.

NO	STAGE / ACTIVITY	SPEC REF	INSPECTION OR TEST	ACCEPTANCE	FREQUENCY	SUB	PC	CLIENT	RECORD REF	SIGN-OFF
1	Background acceptance		Suction, soundness, moisture		Each elevation				KD-QA-RN-001	
2	Beads and mesh		Positions, fixings, laps		Each elevation				KD-QA-RN-001	
3	Movement joints		Positions as the drawing		Each joint				KD-QA-RN-001	
4	Release to the base coat		Reviewer release		Each elevation				KD-QA-RN-001	
5	Sample panel - benchmark		Accepted as the benchmark		Per package				KD-QA-RN-002	
6	Base coat		Thickness, mesh embedded, cure		Each elevation				KD-QA-RN-002	
7	Finish coat		Texture, colour, batch		Each elevation				KD-QA-RN-002	
8	Curing and protection		Weather; cure period		Daily				KD-QA-RN-002	
9	EWI - substrate, track, boards and fixings		Adhesive; fixings counted		Each elevation				KD-QA-RN-003	
10	EWI fire barriers - before the base coat		Every position photographed		Each elevation				KD-QA-RN-003	
11	EWI details - openings, sills and penetrations		As the system details		Each opening				KD-QA-RN-003	
12	Render repair - survey and removal		Cause, extent, background		Each area				KD-QA-RN-004	
13	Lime render - background and coats		Coats; cure		Each area				KD-QA-RN-005	
14	Finish inspection and handover		Snags closed		Each elevation				KD-QA-RN-002	

INSPECTION AND TEST PLAN — RENDER AND EXTERNAL FINISHES

continued

PLAN — ONE PER PACKAGE

KD-ITP-RN-030 Rev A0

NO	STAGE / ACTIVITY	SPEC REF	INSPECTION OR TEST	ACCEPTANCE	FREQUENCY	SUB	PC	CLIENT	RECORD REF	SIGN-OFF

3 SIGN-OFF CHAIN

The subcontractor prepares the plan from the specification and the sequence it will build to. The principal contractor's reviewer accepts it: the stages are complete, every record named exists, and every hold falls before the work it protects is covered. The client's representative agrees the H, W, S and R columns and the notice period. A line is closed in the last column by the party holding the highest intervention on it; the area checklists carry the signatures for the checks themselves. Revise and re-sign when the specification, the sequence or the subcontractor changes.

Prepared by — subcontractor:

PRINTED NAME	ROLE	COMPANY	SIGNATURE	DATE	TIME

Accepted by — principal contractor's reviewer:

PRINTED NAME	ROLE	COMPANY	SIGNATURE	DATE	TIME

Agreed by — client's representative:

PRINTED NAME	ROLE	COMPANY	SIGNATURE	DATE	TIME

R REVISION HISTORY

Every revision of this document, and every review that found nothing to change. The revision on the front of this sheet is the one you are holding — check kubitdocs.com for the current one before use.

Rev	Date	Class	What changed	Authorised by
D0	2026-09-02	first-issue	First issue.	— not yet approved —
A0	2026-09-02	review	Approved for issue by the author. Content unchanged from the reviewed draft; the draft status strip is removed. No independent third-party review has been carried out.	Author — director, UK principal contractor, SMSTS. Not an independent review.

Class: first-issue · material (the law, a control, a field or the scope changed — past buyers are notified) · editorial (wording or layout only) · review (checked, nothing changed) · withdrawal. Revision prefix D = draft, not approved and not for sale; A = approved for issue by the person named, on the date shown.