

REINFORCEMENT FIXING

ACTIVITY RAMS — ADAPT TO SITE BEFORE USE

Cutting, bending interface · fixing mats and cages · caps and walkways

KD-RAMS-CF-003 Rev A0

Statutory basis: HSWA 1974 s.2(2)(a) and MHSWR 1999 regs 3 and 5; BS 5975-2:2024 for falsework design, with BS 5975-1:2024 management procedures — designed, checked, permit to load and permit to strike; COSHH 2002 — wet cement is corrosive and a potent sensitiser; Manual Handling Operations Regulations 1992; PUWER 1998.

1 DOCUMENT AND PROJECT IDENTIFICATION

RAMS REFERENCE	PROJECT / SITE REF	SITE NAME AND ADDRESS	DATE PREPARED	NEXT REVIEW DATE
CLIENT / PRINCIPAL CONTRACTOR	PLANNED START	DURATION	OPERATIVES	SUPERVISING THE WORK

2 SCOPE OF WORKS

Fixing steel reinforcement: unloading and distribution, fixing mats, cages and starters, spacers and chairs, ready for inspection and concrete.
This document does not cover: site bending beyond schedule adjustments, and cage lifting (under the lifting permit and slinging plan).
SITE-SPECIFIC SCOPE, LOCATIONS AND LIMITATIONS

3 RISK ASSESSMENT — SCORE EACH RISK FOR THIS SITE, THEN ADD WHAT IS MISSING

The hazards and controls below are the starting point for this activity, written by a working main contractor. They are not complete for your site until a competent person has scored each risk, added the site-specific hazards, and struck out anything that does not apply. Rate risks High / Medium / Low before and after controls.

1. Impalement and cuts on fixed reinforcement
Controls: Caps on every projecting bar; walkways over mats — no walking on steel; gloves for handling; tie-wire ends turned in.

At risk: Operatives

INITIAL (H/M/L)	RESIDUAL (H/M/L)	SITE-SPECIFIC ADDITIONAL CONTROLS, OR N/A	ACTION OWNER	BY WHEN

2. Manual handling of boards, materials and components
Controls: Mechanical aids first — trolleys, board lifters, hoists. Two-person lifts for boards and long components; order materials in manageable sizes; plan storage close to the workface; keep carrying routes clear and lit.

At risk: Operatives

INITIAL (H/M/L)	RESIDUAL (H/M/L)	SITE-SPECIFIC ADDITIONAL CONTROLS, OR N/A	ACTION OWNER	BY WHEN

3. Work at height from steps, podiums, towers or MEWPs
Controls: Select access by the Work at Height hierarchy — podium or tower before steps; MEWPs by trained (IPAF) operators only. Inspect access equipment before use, establish an exclusion below overhead work, and secure tools and materials against dropping.

At risk: Operatives, and anyone below

INITIAL (H/M/L)	RESIDUAL (H/M/L)	SITE-SPECIFIC ADDITIONAL CONTROLS, OR N/A	ACTION OWNER	BY WHEN

4. Slips, trips and housekeeping
Controls: Keep the workface clear, remove waste and offcuts as they are created, route leads at high level or under mats, and maintain task lighting.

At risk: Everyone in the work area

INITIAL (H/M/L)	RESIDUAL (H/M/L)	SITE-SPECIFIC ADDITIONAL CONTROLS, OR N/A	ACTION OWNER	BY WHEN

5. Noise from cutting, fixing and plant
Controls: Select quieter methods and tools where practicable; hearing protection in designated zones and for noisy operations; agree noisy-works windows with the occupier in occupied buildings.

At risk: Operatives, others in the area

INITIAL (H/M/L)	RESIDUAL (H/M/L)	SITE-SPECIFIC ADDITIONAL CONTROLS, OR N/A	ACTION OWNER	BY WHEN

6. Cage instability before propping
Controls: Cages braced or propped as they rise; never climb a free-standing cage; walkways and boards across mats; large cages lifted to the slinging plan under the permit.

At risk: Fixers

INITIAL (H/M/L)	RESIDUAL (H/M/L)	SITE-SPECIFIC ADDITIONAL CONTROLS, OR N/A	ACTION OWNER	BY WHEN

Site-specific hazards not listed above — every site has at least one:

HAZARD	WHO IS AT RISK	CONTROLS	INITIAL HI...	RESIDUAL...	ACTION OWNER	BY WHEN

REINFORCEMENT FIXING

continued

ACTIVITY RAMS — ADAPT TO SITE BEFORE USE

KD-RAMS-CF-003 Rev A0

4 METHOD — SEQUENCE OF WORK

- 1 Unload and distribute steel by machine close to the workface; bundles stored on bearers.
- 2 Fix to the drawings with spacers and chairs at the specified centres; turn tie-wire ends in.
- 3 Cap every projecting starter as it is fixed; maintain board walkways over mats.
- 4 Brace cages progressively; lift assembled cages only under the lifting permit.
- 5 Clear offcuts and wire as work proceeds; present for inspection before closing shutters.

SITE-SPECIFIC AMENDMENTS TO THE SEQUENCE

5 PLANT, EQUIPMENT AND MATERIALS

Machine offload and distribution

Tying tools

Rebar caps

Walkway boards

INSPECTION / THOROUGH EXAMINATION REFS

COSHH ASSESSMENT REFS

6 PPE — THE LAST LINE OF CONTROL, NOT THE FIRST

Head protection

Safety footwear

High visibility

Gloves — task-rated

Eye protection

Hearing protection

RPE TYPE, FACE-FIT STATUS, AND ANY OTHER PPE REQUIRED

7 PERMITS REQUIRED BEFORE THIS WORK STARTS

A permit authorises this work in that place, on that day. It extends the safe system of work in this document — it does not replace it (HSE HSG250). The site issues the permit; record its number before work starts.

KD-PTW-LO-008 — Lifting Operations Permit

For cage and bundle lifts.

PERMIT NUMBER

8 EMERGENCY ARRANGEMENTS — COMPLETE FOR THIS SITE

FIRST AIDER AND LOCATION

NEAREST A&E

ASSEMBLY POINT

HOW THE ALARM IS RAISED

EMERGENCY ACCESS FOR THIS WORK AREA

SPILL / ENVIRONMENTAL RESPONSE

9 BRIEFING RECORD — EVERYONE WORKING UNDER THIS RAMS SIGNS BEFORE STARTING

By signing you confirm the contents of this RAMS have been explained to you, you understand the hazards and controls, and you will work to the sequence stated. Tell the supervisor if the work or the site does not match this document — work stops until it does.

NAME	COMPANY	SIGNATURE	DATE

10 PREPARED AND ACCEPTED

Prepared / adapted for this site by — I confirm I have adapted this document to the site, scored the risks, and that it describes how the work will actually be done.

REINFORCEMENT FIXING

continued

ACTIVITY RAMS — ADAPT TO SITE BEFORE USE

KD-RAMS-CF-003 Rev A0

PRINTED NAME	ROLE / COMPETENCE	COMPANY	SIGNATURE	DATE	TIME

Accepted for the site by — principal contractor or site manager review.

PRINTED NAME	ROLE	COMPANY	SIGNATURE	DATE	TIME

Review this RAMS if the work, the site or the law changes, and at least before each new phase of the works. Flatten the completed PDF before filing so the record cannot be silently edited.

R REVISION HISTORY

Every revision of this document, and every review that found nothing to change. The revision on the front of this sheet is the one you are holding — check kubitdocs.com for the current one before use.

Rev	Date	Class	What changed	Authorised by
D0	2026-08-09	first-issue	First issue.	— not yet approved —
D1	2026-08-10	material	BS 5975 recited as BS 5975-1:2024 and BS 5975-2:2024 - the single standard was withdrawn in December 2024. Legislation position reviewed against Product Legislation Register KD-REG-01 Rev R01.3 and the August 2026 horizon scan; cutoff moved to 10 August 2026.	— not yet approved —
A0	2026-08-27	review	Approved for issue by the author. Content unchanged from D1; the draft status strip is removed. No independent third-party review has been carried out.	Author — director, UK principal contractor, SMSTS. Not an independent review.

Class: first-issue · material (the law, a control, a field or the scope changed — past buyers are notified) · editorial (wording or layout only) · review (checked, nothing changed) · withdrawal. Revision prefix D = draft, not approved and not for sale; A = approved for issue by the person named, on the date shown.