

TEMPORARY WORKS REMOVAL AND STRIKE RELEASE

FORM — SITE FILE

The engineering release — the permanent works can take the load, and the strike sequence is released

KD-TW-RS-007 Rev A0

Temporary works come out when the permanent works can carry the load, and not before — that is an engineering question, answered with evidence, before it is a site question. This sheet is the engineering release: the criterion the design set for striking, the evidence the permanent works meet it, and the sequence released. The permit to strike (KD-PTW-TL-022) is the site permission, and it should cite this sheet; the quality checklist (KD-QA-TW-003) walks the strike itself. BS 5975-1:2024 puts the release before the permit; CDM 2015 reg 19 is the duty; for concrete the criterion is the specification's to set (BS EN 13670:2009 requires it to be stated there) and the falsework design's (BS 5975-2:2024).

1 THE SCHEME

PROJECT / SITE REF	SITE	DATE	RELEASE REQUESTED BY (TWS)
TW REGISTER NO.	TEMPORARY WORKS ITEM AND LOCATION	DESIGN REF AND REVISION	
PERMIT TO LOAD REF AND DATE LOADED	WHAT THE TEMPORARY WORKS SUPPORT OR RETAIN	STAGE TO BE RELEASED	

2 THE PERMANENT WORKS CAN TAKE THE LOAD

CRITERION FOR STRIKING SET BY THE DESIGN	PERMANENT WORKS DESIGNER'S CONFIRMATION
EVIDENCE THE CRITERION IS MET	
Concrete strength confirmed by test results or maturity, not by age alone, unless the design permits age	
Permanent connections that will carry the load are complete and recorded — bolts torqued, welds inspected, grout cured	
Back-propping designed and in place where the structure below cannot yet carry the load transferred	
Adjacent temporary works that share load or restraint identified; none depends on what is to be removed	
Excavation support: the backfill and compaction sequence agreed with the removal, and the face stable for each stage	

3 THE STRIKE SEQUENCE RELEASED

SEQUENCE		
SEQUENCE DRAWING / METHOD REF AND REV	STAGES RELEASED BY THIS SHEET	CONDITIONS OF RELEASE

4 RELEASE

☐ RELEASED — the permanent works will carry the load for the stage named; the permit to strike (KD-PTW-TL-022) may be issued for the sequence in section 3
☐ NOT RELEASED — the reason is recorded in section 2; the temporary works stay loaded

5 SIGNATURES

Released — the temporary works coordinator, on the evidence in section 2:					
PRINTED NAME	ROLE	COMPANY	SIGNATURE	DATE	TIME
Confirmed — the permanent works designer or engineer, where section 2 says their confirmation is required:					
PRINTED NAME	ROLE	COMPANY	SIGNATURE	DATE	TIME

6 AFTER THE STRIKE

The strike itself, and the inspection of the permanent works once the temporary works are out, are recorded on KD-QA-TW-003; close the register line (KD-SITE-TW-018) from that sheet.

TEMPORARY WORKS REMOVAL AND STRIKE RELEASE

FORM — SITE FILE

continued

KD-TW-RS-007 Rev A0

R REVISION HISTORY

Every revision of this document, and every review that found nothing to change. The revision on the front of this sheet is the one you are holding — check kubitdocs.com for the current one before use.

Rev	Date	Class	What changed	Authorised by
D0	2026-09-02	first-issue	First issue.	— not yet approved —
A0	2026-09-02	review	Approved for issue by the author. Content unchanged from the reviewed draft; the draft status strip is removed. No independent third-party review has been carried out.	Author — director, UK principal contractor, SMSTS. Not an independent review.

Class: first-issue · material (the law, a control, a field or the scope changed — past buyers are notified) · editorial (wording or layout only) · review (checked, nothing changed) · withdrawal. Revision prefix D = draft, not approved and not for sale; A = approved for issue by the person named, on the date shown.