

EDGE PROTECTION INSTALLATION

ACTIVITY RAMS — ADAPT TO SITE BEFORE USE

Freestanding and clamped systems to open edges and roofs

KD-RAMS-SC-004 Rev A0

Statutory basis: Work at Height Regulations 2005 — Schedule 3 covers working platforms, with Part 2 the scaffolding requirements, and inspection sits at reg 12 and Schedule 7; industry practice per NASC TG20:21 / TG30:24 (design and compliance) and SG4:22 (fall prevention during erection); HSWA 1974 s.2(2)(a) and MHSWR 1999 regs 3 and 5; Manual Handling Operations Regulations 1992; COSHH 2002; CDM 2015. Scaffolds outside TG20 compliance require a bespoke design.

1 DOCUMENT AND PROJECT IDENTIFICATION

RAMS REFERENCE	PROJECT / SITE REF	SITE NAME AND ADDRESS	DATE PREPARED	NEXT REVIEW DATE
CLIENT / PRINCIPAL CONTRACTOR	PLANNED START	DURATION	OPERATIVES	SUPERVISING THE WORK

2 SCOPE OF WORKS

Installation of temporary edge protection systems — freestanding counterweighted and clamped guardrail systems — to floor edges, slabs and roofs, to the system design.

This document does not cover: leading-edge work beyond the system's scope, and netting (specialist rigger).

SITE-SPECIFIC SCOPE, LOCATIONS AND LIMITATIONS

3 RISK ASSESSMENT — SCORE EACH RISK FOR THIS SITE, THEN ADD WHAT IS MISSING

The hazards and controls below are the starting point for this activity, written by a working main contractor. They are not complete for your site until a competent person has scored each risk, added the site-specific hazards, and struck out anything that does not apply. Rate risks High / Medium / Low before and after controls.

1. Work at height from steps, podiums, towers or MEWPs

At risk: Operatives, and anyone below

Controls: Select access by the Work at Height hierarchy — podium or tower before steps; MEWPs by trained (IPAF) operators only. Inspect access equipment before use, establish an exclusion below overhead work, and secure tools and materials against dropping.

INITIAL (H/M/L)	RESIDUAL (H/M/L)	SITE-SPECIFIC ADDITIONAL CONTROLS, OR N/A	ACTION OWNER	BY WHEN

2. Manual handling of boards, materials and components

At risk: Operatives

Controls: Mechanical aids first — trolleys, board lifters, hoists. Two-person lifts for boards and long components; order materials in manageable sizes; plan storage close to the workplace; keep carrying routes clear and lit.

INITIAL (H/M/L)	RESIDUAL (H/M/L)	SITE-SPECIFIC ADDITIONAL CONTROLS, OR N/A	ACTION OWNER	BY WHEN

3. Falling tubes, fittings and boards

At risk: Everyone below

Controls: Exclusion below erection and dismantle — barriers and signage; nothing thrown or bombed, ever; components lowered by gin wheel or passed hand to hand; fittings in bags, never loose on lifts; tools lanyarded.

INITIAL (H/M/L)	RESIDUAL (H/M/L)	SITE-SPECIFIC ADDITIONAL CONTROLS, OR N/A	ACTION OWNER	BY WHEN

4. Exposure at the unprotected edge during installation

At risk: Installers

Controls: Install from behind the edge line wherever the system allows; harness restraint to rated anchors where approach within 2m of an open edge is unavoidable; work upwind of loose components.

INITIAL (H/M/L)	RESIDUAL (H/M/L)	SITE-SPECIFIC ADDITIONAL CONTROLS, OR N/A	ACTION OWNER	BY WHEN

Site-specific hazards not listed above — every site has at least one:

HAZARD	WHO IS AT RISK	CONTROLS	INITIAL H/...	RESIDUAL...	ACTION OWNER	BY WHEN

4 METHOD — SEQUENCE OF WORK

- Set out the system to the design; confirm the substrate suits the fixing/counterweight.
- Install progressively from protected positions; restraint where the edge must be approached.
- Complete and check each run before it is relied on; tag as inspected.
- Inspect weekly and after events; alterations only by installers.

EDGE PROTECTION INSTALLATION

continued

ACTIVITY RAMS — ADAPT TO SITE BEFORE USE

KD-RAMS-SC-004 Rev A0

SITE-SPECIFIC AMENDMENTS TO THE SEQUENCE

5 PLANT, EQUIPMENT AND MATERIALS

Edge protection system to design

Restraint anchors and harnesses

INSPECTION / THOROUGH EXAMINATION REFS

COSHH ASSESSMENT REFS

6 PPE — THE LAST LINE OF CONTROL, NOT THE FIRST

Head protection

Gloves — task-rated

Harness restraint near open edges

Safety footwear

Eye protection

High visibility

Hearing protection

RPE TYPE, FACE-FIT STATUS, AND ANY OTHER PPE REQUIRED

7 PERMITS REQUIRED BEFORE THIS WORK STARTS

A permit authorises this work in that place, on that day. It extends the safe system of work in this document — it does not replace it (HSE HSG250). The site issues the permit; record its number before work starts.

KD-PTW-WH-006 — Work at Height Permit

Where the site requires a permit.

PERMIT NUMBER

8 EMERGENCY ARRANGEMENTS — COMPLETE FOR THIS SITE

FIRST AIDER AND LOCATION

NEAREST A&E

ASSEMBLY POINT

HOW THE ALARM IS RAISED

EMERGENCY ACCESS FOR THIS WORK AREA

SPILL / ENVIRONMENTAL RESPONSE

9 BRIEFING RECORD — EVERYONE WORKING UNDER THIS RAMS SIGNS BEFORE STARTING

By signing you confirm the contents of this RAMS have been explained to you, you understand the hazards and controls, and you will work to the sequence stated. Tell the supervisor if the work or the site does not match this document — work stops until it does.

NAME	COMPANY	SIGNATURE	DATE

10 PREPARED AND ACCEPTED

Prepared / adapted for this site by — I confirm I have adapted this document to the site, scored the risks, and that it describes how the work will actually be done.

PRINTED NAME	ROLE / COMPETENCE	COMPANY	SIGNATURE	DATE	TIME

Accepted for the site by — principal contractor or site manager review.

PRINTED NAME	ROLE	COMPANY	SIGNATURE	DATE	TIME

Review this RAMS if the work, the site or the law changes, and at least before each new phase of the works. Flatten the completed PDF before filing so the record cannot be silently edited.

R REVISION HISTORY

Every revision of this document, and every review that found nothing to change. The revision on the front of this sheet is the one you are holding — check kubitdocs.com for the current one before use.

Rev	Date	Class	What changed	Authorised by
D0	2026-08-09	first-issue	First issue.	— not yet approved —
D1	2026-08-10	material	Work at Height Regulations 2005 inspection citation corrected to read as one reference (reg 12 and Schedule 7); COSHH 2002 added to the legal basis. Legislation position reviewed against Product Legislation Register KD-REG-01 Rev R01.3 and the August 2026 horizon scan; cutoff moved to 10 August 2026.	— not yet approved —
A0	2026-08-27	review	Approved for issue by the author. Content unchanged from D1; the draft status strip is removed. No independent third-party review has been carried out.	Author — director, UK principal contractor, SMSTS. Not an independent review.

Class: first-issue · material (the law, a control, a field or the scope changed — past buyers are notified) · editorial (wording or layout only) · review (checked, nothing changed) · withdrawal. Revision prefix D = draft, not approved and not for sale; A = approved for issue by the person named, on the date shown.