

How this sheet works: the subcontractor ticks and initials each point as the work is checked. ONE named reviewer — the principal contractor's site manager or quality manager — releases every HOLD POINT on this sheet, all the way to completion. The client, contract administrator or clerk of works signs once, at the end. A stack of these signed at a desk is not evidence — every hold point needs a reading, a photo reference and a date. Issue with the activity RAMS.

1 WHERE — A STRANGER MUST BE ABLE TO FIND THIS AREA FROM THIS SHEET IN FIVE YEARS

BLOCK / BUILDING	LEVEL / FLOOR	PROTECTED ROOM / KITCHEN	GRIDLINES	DRAWING AND REVISION
PROJECT / SITE REF	SITE	SPEC CLAUSE / SCHEDULE	SUBCONTRACTOR INSPECTOR	REVIEWER — RELEASES THE HOLD POINTS

2 THE SPECIFIED SYSTEM — FROM THE SPECIFICATION AND THE DRAWINGS, NOT FROM MEMORY

SYSTEM TYPE AND AGENT	DESIGN CONCENTRATION OR COVERAGE AND HOLD TIME SPECIFIED	CYLINDER SCHEDULE — NUMBER, SIZE, PRESSURE
ROOM INTEGRITY TEST CRITERION SPECIFIED	INTERFACES — DETECTION, VENTILATION SHUTDOWN, GAS VALVE, POW...	APPLIANCES PROTECTED (KITCHEN)

3. Enclosure and installation — before the room is used**HOLD POINT**

Protected room integrity proved by the door-fan test with the hold time in section 2 achieved — leakage paths sealed and the test report referenced; pressure relief vent fitted and its free area recorded	BS EN 15004-1
Cylinders of the schedule number, size and pressure, mounted on the specified brackets, with pipework and nozzles at the drawing positions and the pipe sizes the calculation states	BS EN 15004-1
Kitchen — nozzles over every appliance on the schedule at the height and aim the data sheet states; detection links across the plenum; manual pull station at the drawing position; gas shut-off valve in the supply	BS EN 16282-7 · TDS
Warning signs at every entrance and inside the room; discharge alarms and status indicators fitted	BS EN 15004-1
ROOM INTEGRITY TEST REF / HOLD TIME (S)	NOZZLES FITTED / ON DRAWING

RESULT	Pass	Fail	N/A	NCR REF IF FAIL	PHOTO REF(S)	Date/time on photo
SUB SELF-CHECK — INITIALS	DATE	HOLD RELEASED BY THE REVIEWER — SIGNATURE			TIME	DATE

4. Functional tests — witnessed, without discharge**WITNESS**

Detection in both zones raises the pre-discharge alarm; the delay runs for the time in section 2; the release signal reaches the actuator (proved with the actuator disconnected or a test actuator); abort and manual release operate	BS EN 15004-1					
Ventilation shuts down, dampers close, doors release and the signal reaches the fire alarm panel as the matrix states	BS EN 15004-1					
Kitchen — the fusible link or detector trips the system in test mode; the gas valve closes and the appliance power isolates; the manual pull operates; the fire alarm receives the signal	BS EN 16282-7					
PRE-DISCHARGE DELAY ACHIEVED (S)	INTERFACES PROVED (LIST)					
RESULT	Pass	Fail	N/A	NCR REF IF FAIL	PHOTO REF(S)	Date/time on photo
SUB SELF-CHECK — INITIALS	DATE	WITNESSED BY THE REVIEWER — NAME			DATE	

8 NON-CONFORMANCES FOR THIS AREA — ONE BLOCK PER NCR; CLOSED BY SOMEONE OTHER THAN THE FIXER

NCR 1 — REFERENCE	POINT	OWNER (NAMED PERSON)	DUE	STATUS
WHAT WAS FOUND — AGAINST WHICH ACCEPTANCE CRITERION; WHERE; EXTENT				
CORRECTIVE ACTION, AND WHAT STOPS IT HAPPENING AGAIN				
FIXED BY / DATE		RE-INSPECTED BY (NOT THE FIXER) / DATE		PHOTO REF(S)

NCR 2 — REFERENCE	POINT	OWNER (NAMED PERSON)	DUE	STATUS
WHAT WAS FOUND — AGAINST WHICH ACCEPTANCE CRITERION; WHERE; EXTENT				
CORRECTIVE ACTION, AND WHAT STOPS IT HAPPENING AGAIN				
FIXED BY / DATE		RE-INSPECTED BY (NOT THE FIXER) / DATE		PHOTO REF(S)

NCR 3 — REFERENCE	POINT	OWNER (NAMED PERSON)	DUE	STATUS
WHAT WAS FOUND — AGAINST WHICH ACCEPTANCE CRITERION; WHERE; EXTENT				
CORRECTIVE ACTION, AND WHAT STOPS IT HAPPENING AGAIN				
FIXED BY / DATE		RE-INSPECTED BY (NOT THE FIXER) / DATE		PHOTO REF(S)

9 PHOTO LOG — WHAT EACH PHOTO REFERENCE SHOWS

PHOTO REF	POINT	WHAT IT SHOWS (LOCATION, ELEMENT, READING VISIBLE)	DATE / TIME	TAKEN BY

10 NOTES FOR THIS AREA

ANYTHING THE NEXT PERSON NEEDS TO KNOW — AGREEMENTS, DEVIATIONS FROM THE SPECIFICATION, ACCESS LIMITS, ITEMS CARRIED TO THE NEXT VISIT

11 RELEASE

The reviewer confirms every hold point on this sheet was released and every snag and non-conformance is closed; the client, contract administrator or clerk of works then signs once. This sheet goes in the handover file with the photos it references.

Subcontractor — work complete and self-checked:

PRINTED NAME	ROLE / POSITION	COMPANY	SIGNATURE	DATE	TIME

Reviewer — all hold points released, all snags and non-conformances closed:

PRINTED NAME	ROLE / POSITION	COMPANY	SIGNATURE	DATE	TIME

Client / contract administrator / clerk of works — final sign-off:

PRINTED NAME	ROLE / POSITION	COMPANY	SIGNATURE	DATE	TIME

R REVISION HISTORY

Every revision of this document, and every review that found nothing to change. The revision on the front of this sheet is the one you are holding — check kubitdocs.com for the current one before use.

Rev	Date	Class	What changed	Authorised by
D0	2026-08-29	first-issue	First issue.	— not yet approved —
A0	2026-08-29	review	Approved for issue by the author. Content unchanged from the draft; the draft status strip is removed. No independent third-party review has been carried out.	Author — director, UK principal contractor, SMSTS. Not an independent review.

Class: first-issue · material (the law, a control, a field or the scope changed — past buyers are notified) · editorial (wording or layout only) · review (checked, nothing changed) · withdrawal. Revision prefix D = draft, not approved and not for sale; A = approved for issue by the person named, on the date shown.